

## **UPGRADATION OF GOVT ITI DHANUVACHAPURAM ON PAR WITH INTERNATIONAL STANDARDS**

### **NOTE:**

The up gradation of Govt. ITI Dhanuvachapuram on par with international standards (agreement no: KASE-1804/2019-1-(19-20) Dated 25 November 2019.) had commenced on 04-12-2019 & the work is in progress. The present physical progress of the work is 95%. The details of the work not started, ongoing work, Work completed with components are as follows:

- **COMPLETED**

- 1) MAIN BUILDING CIVIL WORKS
- 2) MAIN BUILDING - ELECTRICAL WORKS
- 3) SUMP TANK CIVIL WORKS
- 4) FRONT GATE WITH SECURITY CABIN CIVIL WORKS
- 5) FRONT GATE WITH SECURITY CABIN M AND E WORKS
- 6) COMPOUND WALL
- 7) MAIN BUILDING 1 HVAC SYSTEM
- 8) MAIN BUILDING FURNITURE
- 9) MAIN BUILDING - ELV WORKS
- 10) NEW SMART CLASSROOM - ELV WORKS
- 11) LAND DEVELOPMENT
- 12) EXTERNAL SEWERAGE SYSTEM
- 13) EXTERNAL LIGHTING
- 14) DG, CHANGE OVER PANEL AND MODIFICATION OF EXISTING PANEL
- 15) RELOCATION OF W/S ELECTRICAL WORKS
- 16) EXISTING CLASS ROOM CONVERTED TO SMART CLASS ROOM
- 17) DEMOLITION WORKS
- 18) TEMPORARY BUILDING FOR STORE
- 19) EXISTING SMART CLASS ROOM- ELECTRICAL AND ELV WORKS
- 20) SIGNAGE AND BOARDS

- **ON GOING**

- 1) ROAD AND ANCILLARY WORKS
- 2) EXTERNAL WATER SUPPLY
- 3) RAIN WATER DRAINAGE

- **NOT STARTED**

- 1) MAIN BUILDING FIRE FIGHTING WORKS