

## **UPGRADATION OF GOVT ITI CHENGANNUR ON PAR WITH INTERNATIONAL STANDARDS**

The work 'up gradation of Govt. ITI Chengannur on par with international standards' (agreement no KASE-1041/2020-Exe2-1(20-21) dated 15-10-2020) had commenced on 31/10/2021 & the work is in progress. The project completion date is on 29/04/2023. The present physical progress of the work is 32% and the financial progress is 8%. The details of the works which are not yet started and which are ongoing are provided below under various heads:

### **❖ ONGOING WORKS:**

1. Main building civil works
2. Hostel building civil works
3. Sump tank civil works

### **❖ WORKS NOT YET STARTED:**

1. Existing classrooms converted to smart classroom - civil
2. Substation building civil works
3. Roads and ancillary works
4. Land development
5. External water supply
6. External sewerage system
7. Rain water drainage
8. Signage and boards
9. Main building electrical works
10. Hostel building electrical works
11. Main building 1 HVAC system
12. Hostel building lightning protection
13. Sump tank electrical works
14. Substation building electrical works
15. Main building ELV works
16. New smart classroom ELV works
17. Substation building firefighting works
18. External lightning
19. Smart classroom existing - electrical
20. Main building type 2 firefighting works
21. Hostel building fire protection works
22. Main building furniture
23. Hostel building furniture
24. Existing classrooms converted to smart classrooms - furniture

**PHYSICAL PROGRESS OF WORK IN %:**

<b>WORKS</b>	<b>SCHEDULED PROGRESS</b>	<b>ACHIEVED PROGRESS</b>
Civil	48%	32%
Electrical	0%	0%
Mechanical	0%	0%