

UP GRADATION OF GOVT ITI KANNUR ON PAR WITH INTERNATIONAL STANDARDS

NOTE:

The up gradation of Govt. ITI Kannur on par with international standards (agreement no KASE 745/2020-1-(20-21)dated 26/8/2020) had commenced on 4/9/2020 &the work is progress. The present physical progress of the work is 55%. The details of the work not started, ongoing , work completed with components are as follows:

1. NOT STARTED

The components of work which is yet to be started include:

- a) RAIN WATER DRAINAGE
- b) ELV SYSTEM
- c) ROADS AND ANCILLARY WORKS
- d) LAND DEVELOPMENT
- e) EXTERNAL WATER SUPPLY
- f) SIGNAGE AND BOARDS
- g) EXTERNAL LIGHTING
- h) ACADEMIC BLOCK FIRE PROTECTION WORK
- i) ACADEMIC BUILDING HVAC SYSTEM
- j) NEW ACADEMIC BUILDING FURNITURE
- k) COMPOUND WALL

2. ON GOING

- a) FRONT GATE WITH SECURITY CABIN CIVIL WORK
- b) EXTERNAL SEWERAGE SYSTEM
- d) FRONT GATE WITH SECURITY CABIN M AND E WORKS
- e) ACADEMIC BLOCK GROUND FLOOR ELECTEICAL WORKS

3. COMPLETED

- a) ACADEMIC BLOCK WORKS
- b) PLASTERING (External & Internal plastering)
- c) FOUNDATION MAINBUILDING
- d) SUPERSTRUCTURE MAINBUILDING