

# UPGRADATION OF GOVT ITI MLAMPUZHA ON PAR WITH INTERNATIONAL STANDARDS

## NOTE:

The up gradation of Govt. ITI Malampuzha on par with international standards (agreement no KASE 2289/2019-1 (19-20) dated 05/03/2020 had commenced on 16/03/2020 & the work is in progress. The present physical progress of the work is 78%. The details of the work not started, ongoing work, Work completed with components are as follows:

### 1. NOT STARTED

The components of work which is yet to be started include:

- a) PAINTING
- b) FALSE CEILING
- c) ROADS AND ANCILLARY WORKS
- d) LAND DEVELOPMENT
- e) EXTERNAL WATER SUPPLY
- f) EXTERNAL SEWERAGE SYSTEM
- g) RAIN WATER CONNECTIONS
- h) SIGNAGE AND BOARDS
- i) DOORS AND WINDOWS
- j) EXTERNAL LIGHTING
- k) ACADEMIC BLOCK FIRE PROTECTION WORK
- l) ACADEMIC BUILDING HVAC SYSTEM
- m) ELV SYSTEM
- n) NEW ACADEMIC BUILDING FURNITURE
- o) HANDRAILS
- p) EXTERNAL ELECTRICAL WORK

### 2. ON GOING

- a) **ACADEMIC BLOCK CIVIL WORKS**- External Plastering works, Sump tank works, Storm water drainage works
- b) **ACADEMIC BLOCK FIRST FLOOR ELECTRICAL WORKS**

### 3. COMPLETED

- a) **EXISTING CLASS ROOMS CONVERTED TO SMART CLASS ROOM**
- b) **MAIN BUILDING STRUCTURAL WORKS INCLUDING BLOCK AND PLASTERING WORKS**
- c) **TILING WORK AT TOILET AND CLASSROOMS**