

UPGRADATION OF GOVT ITI KATTAPPANA ON PAR WITH INTERNATIONAL STANDARDS

NOTE:

The up gradation of Govt. ITI Kattappana on par with international standards (agreement no 1011/2020-Exe2-1(20-21) dated 16-10-2020) had commenced on 24/10/2020 & the work is in progress. The present physical progress of the work is 60.60%. The details of the work not started, ongoing work, Work completed with components are as follows:

1.NOT STARTED

The components of work which is yet to be started include:

- a) FRONT GATE WITH SECURITY CABIN CIVIL WORK
- b) COMPOUND WALL
- c) ROADS AND ANCILLARY WORKS
- d) LAND DEVELOPMENT
- e) EXTERNAL WATER SUPPLY
- f) EXTERNAL SEWERAGE SYSTEM
- g) RAIN WATER DRAINAGE
- h) SIGNAGE AND BOARDS
- i) FRONT GATE WITH SECURITY CABIN M AND E WORKS
- j) EXTERNAL LIGHTING
- k) ACADEMIC BLOCK FIRE PROTECTION WORK
- l) ACADEMIC BUILDING HVAC SYSTEM
- m) ELV SYSTEM
- n) NEW ACADEMIC BUILDING FURNITURE

2.ON GOING

- a) ACADEMIC BLOCK CIVIL WORKS- Painting works, Waterproofing work, Windows
- b) EXISTING CLASS ROOM CONVERTED TO SMART CLASS ROOM
- c) ACADEMIC BLOCK GROUND FLOOR ELECTRICAL WORKS
- d) EXISTING CLASSROOM CONVERTED TO SMART CLASSROOM - ELECTRICAL AND ELV WORKS

3.COMPLETED

- a) ACADEMIC BLOCK PILING WORKS
- b) ACADEMIC BLOCK WORKS- Structural works, Brickwork, Plastering work, Rolling Shutter