

## **UPGRADATION OF GOVT ITI CHANTHANATHOPE ON PAR WITH INTERNATIONAL STANDARDS**

The work 'up gradation of Govt. ITI Chanthanathope on par with international standards' (agreement no KASE-1006/2020-Exe2-1(20-21) dated 16-12-2020) had commenced on 19/02/2021 & the work is in progress. The project completion date is on 30/10/2022. The present physical progress of the work is 81% and the financial progress is 58%. The details of the works which are not yet started and which are ongoing are provided below under various heads:

### **ONGOING WORKS:**

1. Main building civil works
2. Front gate with security cabin civil works
3. Widening of existing roads
4. External water supply
5. Rainwater drainage and rainwater drainage
6. Existing smart class rooms converted in to smart class rooms
7. Signage and boards
8. Main building electrical works
9. HVAC system

### **WORKS NOT YET STARTED:**

1. ELV works smart classrooms and main buildings
2. Main building fire protection works

### **COMPLETED**

1. Compound wall

### **PHYSICAL PROGRESS OF WORK IN %:**

WORKS	SCHEDULED PROGRESS(15-09-2022)	ACHIEVED PROGRESS(15-09-2022)
Civil	100%	87%
Electrical	100%	60%
Mechanical	100%	30%