

**PROCEEDINGS OF THE CHIEF ENGINEER, KERALA IRRIGATION INFRASTRUCTURE
DEVELOPMENT CORPORATION LTD. (KIIDC) THIRUVANANTHAPURAM**

(Present: Sri. Terrence Antony)

Sub: KIIDC – Chungam (Chakrepurakkal) - Kayalchira Pathway Development and Boat Landing by the Side of Punnamada River at Alappuzha District – T.O.C. Extension Sanctioned – Orders Issued.

- Read: 1. Agreement No. 247/KIIDC/2020-21 dated 26.02.2021.
2. Order No. KIIDC/142/2021-AM2 dated 17.02.2022.
3. Letter No. TBAS/HO/105/Chungam-KIIDC/2022-23 dated 20.06.2022.

Order No. KIIDC/142/2021-AM2 dated 20.07.2022

The subject work was awarded to M/s. T.B.A.S. Construction, Kizhakkedath Building No. IX/136, Edathala P.O., Kunjattukara, Aluva, Ernakulam – 683 561. An agreement was executed by them vide reference (1) cited above by fixing the date of completion as 9 (nine) months from the date of handing over the site. The site was handed over on 05.05.2021. As per agreement condition, the time of completion expired on 04.02.2022. The work agency could not complete the work within the stipulated time period and the T.O.C. of the subject work was extended up to 24.06.2022 without imposing fine vide reference (2) cited above.

The work agency couldn't complete the work within the extended time period due to the continuous heavy rain, flooding of the area, obstacles for the transportation of materials to the site due to flood etc. Now the work agency has requested to extend the T.O.C. for a further period of three more months without imposing fine vide reference (3) cited above. The Deputy General Manager (KIIDC Alappuzha) reported that the reason stated by the contractor is genuine and recommended to extend the T.O.C. up to 24.09.2022.

Under the circumstances explained above and also recommended by the Deputy General Manager, KIIDC Alappuzha and the field officials, the time of completion of the subject work is extended up to 24.09.2022 with a fine of ₹50,000.00 (Rupees Fifty Thousand only) as per Clause 2112.1 'Fines for Extension of Time of Completion' in the Kerala Public Works Department Manual Revised Edition 2012.



CHIEF ENGINEER

Copy to:

1. The Deputy General Manager, KIIDC Alappuzha.
2. The Project Co-ordinator, KIIDC.
3. The Project Engineer (PE-8), KIIDC.
4. M/s. T.B.A.S. Construction.